

Notification of Survey and Soils Drilling - Update

Issued March 31, 2016

Survey and soils investigations for the South Side Pigeon Lake Wastewater Collection System are ongoing. The work will be completed in two stages as shown below:



Utility locators (gas, Telus, etc.) have begun marking the utilities March 09, 2016 throughout Stage 2.

MPE Engineering will begin surveying Stage 2 on April 07, 2016. The survey will be throughout both stages, but predominately located in Stage 2. Some stakes will be left in the ground for soils drilling and future survey.

Parkland Geotechnical will begin the soils investigation April 07, 2016 throughout Stage 2. Parkland Geo. will have a drill truck on site primarily drilling boreholes off the side of the road with some drilling on the road. Traffic will be reduced to one lane in these areas during drilling. A plastic white tube 25 mm in diameter will be left in the holes approximately 0.5 metres high outside of the roadway to monitor groundwater.

96451

A tentative revised schedule for Stage 2 is listed below:

STAGE	ACTIVITY	SCHEDULE
1	Utility Location	Complete
	Survey	Complete
	Soils Drilling	Complete
2	Utility Location	Mar. 09 – Apr.0 8
	Survey	Apr. 07 – Apr. 22
	Soils Drilling	Apr. 07 – Apr. 14

Note: Limited work will be performed in Ma-Me-O Beach, as much of this work was completed last fall.

For any questions or concerns contact Gail at the Summer Villages Office.