

Wastewater Update – January 6, 2017

The Summer Village of Norris Beach will be re-tendering their wastewater project. The four bids received were all well over the engineering estimates. The new tender will separate Norris Beach from the other Municipalities and be scaled back to include only the main lines on Summer Village property. This tender will be released in mid January and close in February. Once the tenders are received and if the bids are acceptable, Council will move forward with the second phase of the project. This phase includes the installation of service connections, lines and pumps to each household.

The construction completion dates are unchanged with the main lines to be completed by July 2017 and the on lot connections to be completed very soon thereafter.